

Quay Road and Hannafore Road resurfacing plan

The intended programme (weather permitting) is as follows:
Work will not start until 9am, there will be break around lunch time and finish for the day by 4pm. No weekend working.
If you have any queries I will pass them onto the project manager.
Work starts on 8th May.

Week 1

Day 1 and 2

Quay Road Junction Looe Bridge to West Looe Square Plane out existing surface.

Day 3 and 4

West Looe Square to Jolly Sailor Public House approx 10 covers Plane out existing surface and start resetting boxes.

Day 5

Quay Road Junction Looe Bridge to West Looe Square approx. 80 No. covers
Resetting boxes and cutting out

Week 2

Day 1 and 2

Quay Road Junction Looe Bridge to West Looe Square Continue resetting boxes and cutting out

Day 3 ,4 and 5

Quay Road Junction Looe Bridge to West Looe Square, West Looe Square to Jolly Sailor Public House Relay new surface

Week 3 Hannafore Road

Establish traffic management under traffic lights and plane out and patch the carriageway. Resetting covers as instructed